School	Project		Bids/Quotes Received	Contract/Invoice Signed	PO Issued Date	Work Start Date	Completed	Notes/Lag Time
	Replace flooring	Buaget	Received	Contract/invoice Signed	PO ISSUEU Date	Date	Completed	Several classrooms
								are part of the project but due to
								the school calendar
				12/08/22 for deposit on material and installation	PO#212662 Issued			work will be done summer 2022 to
		\$103,000.00	Summer 2021	in the media center	12/15/2022	12/19/2022	12/17/2022	
	Replace air handlers					TBD after bids are opened		
	Handlers		Bids will be			and a		
		\$140,000.00	opened on 2/14/2023	Contractor chosen and waiting on contract	No open PO's for construction	contractor approved		Taking bids now
	Bleacher			maining on community		арріотов		
	guardrail per annual safety		Still working with company to set					Spoke with company and they will come
	inspection	\$10,200.00						in the fall
BHS	Roof Repairs							Need to see what the issues are with
								Jason Merrill and
		\$18,000.00						come up with a plan for repair
BHS	Chiller		Prices for					-
			equipment received on			TBD after		
			7/21/2022 with a		PO#529214 issued	shipment of		
		\$200,000.00	ship date on 6/1/2023	Signed invoice for installation on 1/6/2023	on 12/9/2022 for equipment	equipment in June 2023		Ship date June 1st
BMS	Door					TBD after		
	Replacement		Quotes received	Invoiced approved Feb	No open PO's for	material is ordered and		
		\$10,000.00	from	2023	construction	arrives		Doors ordered
	Replace air handlers, boiler					TBD after bids are opened		
	Tidilaioro, boilei		Bids will be			and a		
		\$105,000.00	opened on 2/14/2023	Contractor chosen and waiting on contract	No open PO's for construction	contractor approved		Taking bids now

DRS	Fix Front Entrance	\$17,000.00	Proposal received and signed on 9/10/2022	Invoice signed received on 9/26/2022	PO# 529520 issued on 10/18/2022	9/12/2022	10/5/2022	Completed
PFES	New Awning		Received quote on 7/22/2022	Invoice received on 11/7/2022	PO#529658 issued on 11/9/2022	11/1/2022		Completed
PFES	K-1 Playground	\$80,000.00	Principal has received quotes and is now letting staff look over designs	Principal revived invoice for \$79000	No PO issued	Summer 2023		Getting quotes now
RES	Exterior Door Replacement	\$10,000.00	We received quotes in Nov 2022	Doors ordered	No PO issued			New doors are still being shipped for installation
RES	Drainage Pipe Replacement	\$10,000.00	Hired contractor on 9/1/2022	Invoice received and signed 9/21/2022	PO#529493 issued on 9/22/2022	9/5/2022	9/8/2022	Completed
RES	Gym Roof Replacement	\$50,000.00	Received bids on	Invoice for material and labor received and signed on 8/17/2022	PO# 529455 issued for material on 9/13/2022 PO#529626 issued for labor on 11/1/2022	10/29/2022	10/31/2022	Completed
RES	Replace air handlers	\$105,000.00	No bids received; should have rebid in next 2 weeks					Taking bids now
RHS	Bleacher guardrail per annual safety inspection	\$3,400.00	Still working with company to set up a time					Spoke with company and they will come in the fall
RHS	Roof Replacement and Repair	\$400,000.00	Bid received on 10/28/2022	Contract signed to fix drains and replace 2 roofs over CTE on 12/5/2022	PO# 530043 Issued to JA Piper Roofing for material and drain repair	2/13/2023 (Started in repairing 3 roof drains over RHS)	3 drains repaired and completed on 3/3/2023	Roof replacement over CTE at RHS will be replaced in spring
RHS	Athletic Building	\$147,000.00	Bids received Sept 2022 for metal building.	Contract signed with Champion Buildings on October 2022. Simpson	PO# 5222358 Issued for metal to Champion Buildings.	May 2023		Concrete company cannot break ground until May 2023

				Concrete was the low bidder for concrete work.	Metal delivered Jan 2022			
RHS	Baseball Field(FEMA Project)		opened Nov 10th	Contract signed with Austin Construction Dec 2022	Turned in invoices to FEMA FEB 2022 for approval and reimbursement back to TCH	2/20/2023		Looking to complete work in April 2023. This will depend heavily on weather.
RMS	Roof/Wall repair over breezeway		Quote received on 11/5/2022	Contract signed 12/15/2022	No PO issued at this time	2/13/2023	2/24/2023	Work Completed
TCHES	Roof Replacement	\$25,000.00	Quotes received in Sept 2022	Invoice from Rodgers Awnings signed in October 2022	PO# 528484 issued in Nov 2022	Oct 2022	Oct 2022	Completed