

ID	Description	Original Duration	Start	Finish
Revised Design				
595	Authorization to Proceed	0		01/17/22
596	Prepare Initial CMAR Bid Manual	50	01/18/22	03/28/22
597	Approval of Bidders List	5	02/08/22	02/14/22
598	Price Checkpoint for Rosman	20	02/15/22	03/14/22
599	Price Checkpoint for Brevard	20	03/22/22	04/18/22
Rosman				
601	Rosman Re-Design Complete	66	01/18/22	04/19/22
690	Bid Period Rosman	35	04/20/22	06/07/22
800	Issue Bid Manual (min 21 day bid period)	0	04/20/22	
700	Issue Revised Bid Manual & 100% Documents Addendum for Rosman	0		05/03/22
710	Receipt of Final Rosman Questions	0		05/26/22
720	Issue Final Rosman Addendum	0		05/31/22
740	Rosman Bid Day	0		06/07/22
760	Evaluation & Scope Review	12	06/08/22	06/23/22
770	Rosman Re-Bid Day	0		06/14/22
790	Preparation of Rosman GMP	5	06/24/22	06/30/22
795	School Board & County Commissioner Approval	10	07/01/22	07/14/22
797	Rosman Notice to Proceed	0		07/14/22
Brevard				
900	Brevard Re-Design Complete	130	01/18/22	07/18/22
910	Bid Period Brevard	35	07/19/22	09/05/22
920	Issue Bid Manual (min 21 day bid period)	0	07/19/22	
930	Issue Revised Bid Manual & 100% Documents Addendum for Brevard	0		08/01/22
940	Receipt of Final Brevard Questions	0		08/24/22
950	Issue Final Rosman Addendum	0		08/29/22
960	Brevard Bid Day	0		09/05/22
970	Evaluation & Scope Review	12	09/06/22	09/21/22
980	Brevard Re-Bid Day	0		09/12/22
990	Preparation of Brevard GMP	5	09/22/22	09/28/22
995	School Board & County Commissioner Approval fro Brevard GMP	10	09/29/22	10/12/22
998	Brevard Notice to Proceed	0		10/12/22