School	Project	Budget	Specs	Bids/ P.O./ Cont	Completed	Notes
BES	Replace flooring	\$103,000.00	-	X	Compictor	Media center completed, classrooms this spring.
BES	Replace air handlers	\$140,000.00	X			Taking bids now
BHS	Bleacher guardrail per annual safety inspection	\$10,200.00	X	X		Spoke with company and they will come in the fall
BHS	Roof Repairs	\$18,000.00				Need to see what the issues are with Jason Merrill and come up with a plan for repair
BHS	Chiller	\$200,000.00	X	Χ		Ship date June 1st
BMS	Door Replacement	\$10,000.00	X			Doors Ordered
BMS	Replace air handlers, boiler	\$105,000.00	X			Taking bids now
DRS	Fix Front Entrance	\$17,000.00	X		Х	Completed
PFES	New Awning	\$9,000.00	X	X	х	Completed
PFES	K-1 Playground	\$80,000.00	X			Getting quotes now
RES	Exterior Door Replacement	\$10,000.00	X	X		New doors coming end of FEB to be installed.
RES	Drainage Pipe Replacement	\$10,000.00	Х		Х	Completed
RES	Gym Roof Replacement	\$50,000.00	X	X	x	Completed
RES	Replace air handlers	\$105,000.00	X			Taking bids now
RHS	Bleacher guardrail per annual safety inspection	\$3,400.00	X	Х		Spoke with company and they will come in the fall
RHS	Roof Replacement and Repair	\$400,000.00	X	Х		Contracts Signed, waiting on warmer weather
RHS	Baseball Field	\$198,000.00	Χ			Bids come in this week
RHS	Athletic Building	\$147,000.00	X			metal delivered waiting on concrete bids.  Break Ground Feb
TCHES	Roof Replacement	\$25,000.00			x	Completed
TCHES	Replace air handlers	\$105,000.00	X			Taking bids now