

## Transylvania County Schools Capital Project Status

Location	Description	FY18 Budget	FY18 Thru June 30	Code	Specs & Bids	P.O./Cont	Start	Comp
SYS	Furniture and Equipment	700,520	631,693	4.6580.001.461.000.000.00	NA	NA	NA	NA
SYS	Capital repairs - systemwide	124,500	137,549	4.6580.001.529.000.000.00	NA	NA	NA	NA
RES	HVAC REPAIRS	139,000	138,795	4.6580.001.529.324.000.00	✓	✓	✓	✓
BHS	CAMPUSWIDE DOOR REPLACEMENT	13,000	13,107	4.6581.001.529.308.000.00	✓	✓	✓	✓
BES	HVAC REPAIRS	215,000	214,533	4.6582.001.529.304.000.00	✓	✓	✓	✓
BES	Playground Equipment Match (\$31,782.85 match)	27,000	58,783	4.6583.001.532.304.000.00	✓	✓	✓	✓
BHS	Equipment and renovation for commercial kitchen	107,369	112,930	4.5120.001.461.308.590.00	✓	✓	✓	✓
SYS	Activity bus (w/ locks and racks)	90,200	89,198	4.6550.001.551.000.000.01	✓	✓	✓	✓
MEC	Shop total roof replacement	157,000	158,784	4.6580.001.529.000.000.10	✓	✓	✓	✓
BES	Replace split rail fence in front	5,900	5,775	4.6580.001.529.304.000.01	✓	✓	✓	✓
BES	Cafeteria table replacement (18 @ \$1,300)	23,400	23,400	4.6580.001.529.304.000.03	✓	✓	✓	✓
BMS	Main roof	482,000	464,299	4.6580.001.529.312.000.05	✓	✓	✓	✓
PFES	Carpet (media center and 1/2 classrooms-11,500 sq ft @ \$6)	67,000	48,182	4.6580.001.529.318.000.12	✓	✓	✓	✓
RES	New intercom system (including outside speakers)	10,300	10,241	4.6580.001.529.324.000.14	✓	✓	✓	✓
RES	Cell phone booster for campus	1,950	1,700	4.6580.001.529.324.000.15	✓	✓	✓	✓
BES	Split A/C in kitchen	17,500	17,496	4.6580.001.529.304.000.02	✓	✓	✓	✓
DRS	East side window tinting	-	-	4.6580.001.529.320.000.08	NA	NA	NA	NA
RES	Traffic barriers between parking area and play area	3,500	3,150	4.6580.001.529.324.000.13	✓	✓	✓	✓
RMS	Front walkway roof repair	14,400	-	4.6580.001.529.330.000.23	NA	NA	✓	
TCHES	Playground erosion control and rear concrete	6,500	6,790	4.6580.001.529.336.000.24	✓	✓	✓	✓
SYS	Payment on QSCB bonds	59,725	59,725	4.6580.001.529.000.000.18	✓	✓	✓	✓
BHS	Football field lighting payment	33,537	33,139	4.6580.001.529.308.000.04	✓	✓	✓	✓
RES	Office carpet (2,200 sq ft @ \$6)	13,200	12,340	4.6580.001.529.324.000.17	✓	✓	✓	✓
RHS	Replace carpet in library (5,700 sq ft @ \$6)	29,400	22,379	4.6580.001.529.328.000.20	✓	✓	✓	✓
BHS	Chiller	67,300	67,275	4.6580.001.529.308.000.05	✓	✓	✓	✓
BMS	Hand rail for steps from top parking lot to gym	1,900	-	4.6580.001.529.312.000.06	✓	✓	✓	
BMS	Brick wall along the bottom of the steps at the gym is leaning	4,500	-	4.6580.001.529.312.000.07	✓	✓	✓	
PFES	Replace columns	14,400	-	4.6580.001.529.318.000.11				
SYS	Regular School Bus Lease Purchase	166,635	166,635	4.6550.120.551.000.500.00	✓	✓	✓	✓
SYS	Advance planning	214,000	214,000	4.6580.001.529.320.000.09	✓	✓	✓	✓
DRS	Classroom addition floor repair	14,900	-	4.6580.001.529.320.000.09				
SYS	CTE Truck*	18,400	-	4.6580.001.529.328.000.19	✓	✓	✓	✓
RHS	Old gym total roof replacement	-	-	4.6580.001.529.328.000.19	NA	NA	NA	NA
RHS	Paint stairwell to 3rd floor black	-	-	4.6580.001.529.328.000.21	NA	NA	NA	NA
RHS	Paint lockers in upper hallway	-	-	4.6580.001.529.328.000.22	NA	NA	NA	NA
TCHES	Cafeteria flooring (1400 sq ft @ \$9.00)	16,800	-	4.6580.001.529.336.000.26	✓	✓	✓	✓
TCHES	Carpet (1/2 per year)	17,600	-	4.6580.001.529.336.000.27	✓	✓	✓	✓
		2,878,336	2,711,898					

Projects budgeted in FY17
Summer 2017
Fall 2017
Winter 2017-18
Spring 2018
Summer 2018

SALES TAX REBATE	\$9,000	\$17,902
REGULAR SCHOOL BUS LEASE PROCEEDS	166,635	166,635
LOTTERY PROCEEDS	428,182	539,876
COUNTY APPROPRIATION	1,800,000	1,800,000
CONTRIBUTIONS AND DONATIONS	500	56,783
INTEREST EARNED/MISC	100	1,576
FUND BALANCE APPROPRIATED	473,919	0
	\$2,878,336	\$2,582,772

\* \$25,000 donation towards a total purchase price of \$43,400