

1200 Woodfield Way Wilkesboro, NC 28697

Telephone: (800)942-6812 Fax: (336)667-8688

BUYER TRANSYLVANIA	A COUNTY SCHOOLS	DELIVERY ADDRE	SS	HOME TELEPHONE	DATE 07/12/22
ADDRESS		STREET		WORK TELEPHONE	ORDER NUMBER
CITY/TOWN BREVARD		CITY/TOWN	COUNTY	MOBILE TELEPHONE	
STATE NC	ZIP	STATE	ZIP	FAX	

	В	UILDING SPECIFICATIO	NS	
WIDTH	LENGTH	EAVE HEIGHT	ROOF PITCH	GAUGE
30	80	14	1:12	26
BAY SPACING	NO. OF BAYS	COLUMN	GIRT CONDITION	GABLE
4	20	STANDARD	STANDARD	SYM.

WALL COLOR	ROOF COLOR	TRIM COLOR
COLOR:	GALVALUME	COLOR:

SPECIAL SPECIFICATIONS	CLEARSPAN AISC & MBMA CERTIFIED	<u> </u>	

LIVE LOAD_20___ GROUND SNOW 20 WIND LOAD _115 B ___ BUILDING CODE_NCBC2018_ _

QUANTITY	BUILDING ACCESSORIES	PRICE
1	WALK-IN DOOR: SIZE; 3070, INSULATED, PRE ASSEMBLED WITH LEVER RIM PANIC HARDWARE AND CLOSER, ADA COMPLIANT	INCLUDED
1	FRAMED OPENINGS: SIZE: 10'W X 10'H WITH FULL COVER TRIM FOR OVERHEAD DOORS BY OTHERS *	INCLUDED
TOTAL	GUTTERS AND DOWNSPOUTS	INCLUDED
TOTAL	INSULATION; 10" WHITE VRR R30 VALUE IN ROOF AND 6" WHITE VRR R19 VALUE IN WALLS	INCLUDED
TOTAL	FASTENERS: SELF DRILLING – LONG LIFE	INCLUDED
3	PLANS: ANCHOR BOLT PLANS – ENGINEER SEALED DRAWINGS: FINAL DRAWINGS/BLUEPRINTS – ENGINEER SEALED	INCLUDED INCLUDED
TOTAL	WARRANTY: 20 YEAR GALVALUME CORROSION	INCLUDED
3	N.C. ENGINEERED SEALED FOUNDATION PLANS	INCLUDED
TOTAL	LABOR TO ERECT	INCLUDED
OPTION	4" CONCRETE SLAB WITH PIERS AND PERIMETER FOOTER TO ENGINEERED SPECIFICATIONS , FORM, POUR, FINISH (\$ 11.00/SQ.FT. OR \$ 26,400.00)	NOT INCLUDED

REPRESENTATIVE: JIM WARDEN

PERMITS AND SITE PREP WORK BY OTHERS

 INSULATED SECTIONAL TRACK DOOR BUDGET \$ 2,500 ON LOCAL BASIS

BUILDING PRICE	\$ 70,000.00
FREIGHT	INCLUDED
TAX (7%)	INCLUDED
TOTAL PRICE	\$ 70,000.00
DEPOSIT	15%
BALANCE DUE	

"Thank you for the opportunity to assist you with all your

CHECKS PAYABLE TO CHAMPION BUILDINGS, INC. BALANCE ON DELIVERY BY CERTIFIED CHECK OR MONEY ORDER